



Overview of the activities AGS Sistēmas SIA

16.04.2025.

EU LIFE Programm project “Peatland restoration for greenhouse gas emission reduction and carbon sequestration in the Baltic Sea region”

101074396 - LIFE21-CCM-LV-LIFE Peat Carbon

WP 2: Procurement «Development of a technical designs for stabilizing the hydrological regime in the Nature reserves «Cenas Mire» and «Lielais Pelečāres Mire»»

(*Purva hidrologiskā režīma stabilizēšanas tehniskā projekta izstrāde dabas liegumos
“Cenas tīrelis” un “Lielais Pelečāres purvs”*)

- The procurement was carried out in accordance with Regulation No. 104 of the Republic of Latvia (adopted on 28 February 2017), **"Regulations Regarding Procurement Procedure and Procedures for Application Thereof to Projects Financed by a Contracting Authority"**.
- Subject: hydrotechnical project, survey, pegs placing, topography;
- Sent by email 05.06.2024.; finished on 25.06.2024.;
- Invited by SIA «DDP»; agreement sign on 26.07.2024.



**Construction file: Purva hidroloģiskā režīma stabilizēšana dabas liegumā “Lielais Pelečāres purvs”
Building Information System (BIS) No.TMP-799794-248929 from 11.06.2024.**

• TECHNICAL SPECIFICATIONS

Number	Status	Location	Issuer	Issued on	Date of expiry	Reply document
► BIS-BV-6.18-2024-38875	Confirmed	(56460110001); (76680020025); (76780060094)	LĪVĀNU NOVADA DOME TNI	22.08.2024	23.08.2026	BIS-BV-6.4-2024-36993
► BIS-BV-6.18-2024-38874	Confirmed	(56460110001); (76680020025); (76780060094)	VSIA "Zemkopības ministrijas nekustamie īpašumi"	28.08.2024	29.08.2026	BIS-BV-6.4-2024-37723
► BIS-BV-6.18-2024-38873	Confirmed	(56460110001); (76680020025); (76780060094)	Varakļānu novada pašvaldība TNI	28.08.2024	29.08.2026	BIS-BV-6.4-2024-37867
► BIS-BV-6.18-2024-38872		(56460110001); (76680020025); (76780060094)	Vaists Vides Dienests_ TNI	-	-	-
► BIS-BV-6.18-2024-38871	Confirmed	(56460110001); (76680020025); (76780060094)	SIA PREIĻU SAIMNIEKS TNI	20.08.2024	21.08.2026	BIS-BV-6.4-2024-36594
► BIS-BV-6.18-2024-38870	Confirmed	(56460110001); (76680020025); (76780060094)	Jēkabpils novada pašvaldības TNI	28.08.2024	29.08.2026	BIS-BV-6.4-2024-37884

*At the Nature Conservation Agency it is necessary to obtain an opinion of the certified species and habitat expert for mires, forests, heathland, vascular plants and bird species.


Construction file: Purva hidroloģiskā režīma stabilizēšana dabas liegumā “Cenu tīrelis”

Building Information System (BIS) No. TMP-856923-284960 from 12.03.2025.


Numurs	Statuss	Atrašanās vieta	Izdevējs	Izdošanas datums	Derīguma termiņš	Atbildes dokuments
► BIS-BV-6.18-2025-13869	Trūkst informācijas	(80480140048); (80480140057); (80760130002); "Puplas Mežs", Olaines pag., Olaines nov., LV-2127 (80800030085)	Valsts Vides Dienests_ TNI			
▼ BIS-BV-6.18-2025-13868	Noraidīts	(80480140048); (80480140057); (80760130002); "Puplas Mežs", Olaines pag., Olaines nov., LV-2127 (80800030085)	Mārupes novada Pašvaldības īpašumu pārvalde TNI			
	Pieprasījuma nosūtīšanas datums	17.03.2025	Būvniecības lietas numurs	TMP-856923-284960		
	Atbildes saņemšanas datums	-	Būvniecības lietas nosaukums	Purva hidroloģiskā režīma stabilizēšana dabas liegumā “Cenas tīrelis”		
	Pieprasījuma izskatīšanas termiņš	-	Noraidījuma datums	09.04.2025		
	Iesnieguma teksts	Lūdzu izsniegt tehniskos noteikumus Cenas tīreļa hidroloģiskā režīma atjaunošana būvprojekta izstrādei	Noraidījuma pamatojums	TN noteikumi nav nepieciešami, jo būvniecības iecere atrodas ārpus Mārupes novada teritorijas. Būvniecības iecere Mārupes novada pieguļošai teritorijai nedrīkst paslīktināt ūdens režīmu.		
► BIS-BV-6.18-2025-13867	Apstiprināts	(80480140048); (80480140057); (80760130002); "Puplas Mežs", Olaines pag., Olaines nov., LV-2127 (80800030085)	VSA "Zemkopības ministrijas nekustamie īpašumi"	25.03.2025	26.03.2027	BIS-BV-6.4-2025-13389
► BIS-BV-6.18-2025-13866	Apstiprināts	(80480140048); (80480140057); (80760130002); "Puplas Mežs", Olaines pag., Olaines nov., LV-2127 (80800030085)	SIA "Rīgas meži" TNI	10.04.2025	10.04.2027	BIS-BV-6.4-2025-16368

* At the Nature Conservation Agency it is necessary to obtain an opinion of the certified expert in the field of forests, mires and heathland, as well as Initial Impact Assessment.


Draft of design project. Peat dam.






Draft of design project. Wood dam.



PLĀNS





Draft of design project. System of ditches. Lielais Pelēčārēs purvs.





Draft of design project.

System of ditches. Lielais Pelēčāres Mire.



Pliketāza	Esošās virsmas augstums	Grāvja teknes augstums	Grāvja dziļums
A187	+103.80	+105.00	0+00
A186	+103.81	+105.00	0+00
A185	+103.82	+105.00	0+00
A184	+103.83	+105.00	0+00
A183	+103.84	+105.00	0+00
A182	+103.85	+105.00	0+00
A181	+103.86	+105.00	0+00
A180	+103.88	+105.00	0+00
A179	+103.90	+105.00	0+00
A178	+103.92	+105.00	0+00
A177	+103.94	+105.00	0+00
A176	+103.96	+105.00	0+00
A175	+103.98	+105.00	0+00
	+103.99	+105.00	0+00



WP 5: Procurement «Peatland exposition in the Botanical Garden of University of Latvia»



(Dizaina projekta izstrāde un tā izbūve

«Purva ekspozīcijas izveide Latvijas Universitātes Botāniskajā dārzā»)

- Regulation No. 104 «Regulations Regarding Procurement Procedure and Procedures for Application Thereof to Projects Financed by a Contracting Authority»;
- Sent by email 29.08.2024., finished on 19.09.2024.;
- Invited by SIA «My Work», agreement sign on 14.10.2024.;
- The exhibition will be completed until 25.04.2025..



Location of exhibition



In general:


- removed hedge – 16m;
- excavation and removal of soil -200m²;
- laying geotextile 250m²;
- filled with peat 150m³;
- wooden footbridge (finishing on spring 2025) 55m.





Next steps in 2025:

- Complete the exhibition (April);
- Submit the documentation requested by the Nature Conservation Board, receive acceptance and submit the construction project (May);
- Develop the procurement procedure (May, June);
- Receive the dam building permits (June);
- Building work (August until completion).





THANK YOU!